

Power with Purpose Open Session August 2021 Update

August 17, 2021

Power with Purpose Updates

- Natural Gas Generation Project and Fuel Supply
- Stakeholder Outreach and Communication





Natural Gas Generation Project & Fuel Supply



Natural Gas Generation Project & Fuel Supply Update

Major equipment selection

- Contract executed with Siemens Energy, Inc. for two, simple-cycle combustion turbines, SGT6-5000F
- Contract executed with Wärtsilä for nine reciprocating internal combustion engines, 18V50DF

Air Permitting

- An air quality construction permit application for Standing Bear Lake Station has been submitted to the Nebraska Department of Environment and Energy (NDEE)
- Submittal of an air quality construction permit application for Turtle Creek Station is pending

Fuel Supply

- Natural gas supply infrastructure agreements are being finalized with Metropolitan Utilities
 District (MUD) for the Standing Bear Lake Station and Northern Natural Gas (NNG) for the Turtle Creek Station
- The gas supply agreement with MUD for Standing Bear Lake Station is being coordinated with a land lease for the site



Natural Gas Generation Preliminary Earthwork Sourcing Progress

- Earthwork RFP developed with OPPD subject matter experts from Energy Production and Energy Delivery in concert with Owner's Engineer for projects
- Scope is preliminary grading at sites for Standing Bear Lake and Turtle Creek
 Stations to prepare for major construction by EPC vendor
- Final grading will be done by EPC vendor
- Ames Construction Inc. awarded contract

Earthwork RFP Schedule Item	Milestone
Earthwork RFP Development	May-June 2021
Issue Earthwork RFP #5904	June 22, 2021
SBL & TCS site visits w/ Vendors	June 29, 2021 🗸
Earthwork Proposals Due	July 12, 2021 🗸
Earthwork Contractor Award	July 30, 2021 🗸
Earthwork Construction Begins	August 2021



Natural Gas Generation Engineer, Procure, and Construct (EPC) Sourcing Progress – Part 2

Reminder of EPC Two-Part Process

- Part 1 Request For Qualifications (RFQ):
 Determine EPC vendors that meet qualifications (financial, technical, managerial) and select shortlist of vendors
 - Black & Veatch, Kiewit, and Zachry
- Part 2 Request For Proposal (RFP): Send RFP to selected qualified EPC vendors from RFQ process
- EPC RFP issued April 16th to Black & Veatch, Kiewit, and Zachry
- Proposals received on June 28th
- Evaluation of proposals in progress

EPC RFP Schedule Item	Milestone (Past/Future)
EPC RFP Development	Nov 2020 – Apr 2021 🗸
Issue EPC RFP	April 16, 2021 🗸
RFP Overview Meeting w/ Vendors	April 26, 2021 (virtual) 🗸
SBL & TCS site visits w/ Vendors	May 4, 2021 ✓
EPC Proposals Due	June 28, 2021 🗸
EPC Contractor Target Award	August-September 2021
SBL Commercial Operation	May 1, 2023
TCS Commercial Operation	May 31, 2023

Information as of August 12, 2021





Stakeholder Outreach and Communication

Phase III
Engage with <u>Directly</u> Impacted and Interested

Stakeholder Outreach and Communication

Turtle Creek Station

- Met with City of Papillion
- Update letter sent to residents on grading/construction and reminder of OPPDCommunityConnect

Standing Bear Lake

- Email sent to OPPD employees living near site heads up regarding update letter
- Update letter sent to residents on grading/construction and reminder of OPPDCommunityConnect
- Slated to attend annual Rambleridge Homeowners Association Meeting (November)

Solar

Continued education and advocacy





Appendix



Power with Purpose – Where We Are



